Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

Date .....

2nd & Final Bill

Division: BBMP, Dasarahally — Sub-Division: Shettyhalli Sub Division

Dated ..... Divisional / Sub Divisional ..... Cash Book Voucher No. ..... Dated ..... Schedule Docket No. ..... Head of Account .....

Estimated cost 50.00 Lakhs — D.R. No. 1

Name of Work (as per sanctioned estimate): Improvements to roads and drains of Medarahalli Janata colony southern side cross roads in ward No12 Shettyhalli, in Shettyhalli Sub Division.

Name of Contractor and Full Address: Dhananjaya M L No 6/1, 2nd cross, RK sreet, Sheshadripuram, Bangaluru-20

Reference to Agreement No.: EE /DD / WO / 318 / 2017-18 Dated: 21-03-2018

Certified that the measurements were taken by me on 03-08-2018 and recorded in Pages 58939 to 58945 of measurement Book No. 590/2017-18 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 3-08-2018 and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and unperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub Division Officer

Memorandum of Payment — Work Code: 012-18-000014

1) Total value of work done or supplies made as per account within

2) Deduct amount to be held in reserve being .....percent Rs.....

Balance

3) Deduct Payment:

a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....towards cash advance recovery of ..... Amount adjusted

1st and Part Bill → 3475866=00

IInd and Finall Bill → 1506955=00

4982822=00

Deduct 1st and Part → 3475866=00

1506955=00

b. Payments Now made: cost store or other material supplied / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.

4) Balance being unpaid value of work done held in reserve.

5) Deduct cash advance made on the Office cash Book Voucher No.....dated.....less adjustments.

IG → 150700

LWC → 150700

SF → 150700

Unadjusted Advance 131592 — 44806=00

6) Net amount due to or from Contractor

7) Advance to Contractor for materials brought to site (as detailed) within

8) Value of recoverable materials supplied

Total amount adjusted

Net → 1462149=00

Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Dated ..... Signature of Contractor 1506955=00

Paid by me by Cheque No. ..... 1462149=00

Cash Passed by C..... .....

Dated ..... 44806=00

Initials of Officer making payment .....

Executive Engineer

Audited and Sent

by Sri/Smt.

Accounts Superintendent

Exe. Engineer

B.B.M.P. Dasarahalli Division

Scanned by CamScanner

BRUHATH BANGALORE MAH...

Office of the Executive ...

NAME OF WORK: ...

Sl No	Description of Item (chiksandra)	Unit	Previous Measurements		Present Measurements			Total up to date	
			Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	**Earthwork excavation by manual means in ordinary soil** involving in average horizontal throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specifications and directions of engineer in charge of the work	Cum	397.20	73247.65	384.82	184.41	70964.66	782.02	144212.31
2	Providing and laying in position plain **cement concrete of mix 1:4:8** with OPC cement @ 180kgs with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1.4.2 complete as per specifications and directions of engineer in charge of the work	Cum	75.84	410040.34	32.34	5406.65	174851.06	108.18	584891.40
3	KSRB 4.2.2 **Providing and laying in position reinforced cement concrete of design mix M20** with OPC cement @ 320kgs, with with 20mm and down size graded granite metal coarse aggregate @ 0.69 cum and fine aggregates @ .460cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafairmed -2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings,pedastals,retaining walls, staircase, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and directions of engineer in charge of the work	cum	164.88	1100986.20	70.52	6677.50	470897.30	235.40	1571883.50
4	Providing and removing **centering, shuttering, strutting,. propping etc** , and removal of form work for vertical surface such as walls at any thickness, including attached1 pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications and directions of engineer in charge of the work	sqm	1,363.20	443707.97	606.08	325.49	197272.98	1969.28	640980.95
5	**Providing T.M.T steel reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of engineer in charge of the work	Tonne	10.72	721746.51	4.66	67327.10	313744.29	15.38	1035490.80
6	Providing & laying reinforeced cement **precast slabs of mix CC 1:11/2:3** using 20mm & down size graded Granite metal using HYSD 10mm dia steel @ 100mm c/c both ways & Complete as per specfications.	sqm	406.80	726138.00	160.30	1785.00	286135.50	567.10	1012273.50
	Total Rs			3475866.67			1513865.78		4989732.45
							Deduct 1st Bill		3475866.67
							Net payble		1513865.78

Certificate

1. Certified that the contractor has work done satisfactorily
2. The contractor has removed the debries from work site
3. There is no any dept. materials issued to contractor

Assistant Engineer
Ward No 12, Shettyhalli

Assistant Executive Engineer
Shettyhalli Sub Division
BBMP, Bangalore

Scanned by CamScanner